

1 Williamsons Road, Doncaster, VIC 310 P 03 9272 0000 F 03 9272 002

Mindry J. Comus

Outline of Proposed Works 406A BEACH ROAD and Beach Park, Beaumaris

The following is an outline of the sequence of works to be undertaken:

- Identify the 8 trees to be removed on site as per Ecolink consulting report.
- Remove trees and vegetation using suitably qualified tree contractors.
- Mulch trees and vegetation as per the Ecolink consulting report.
- Supply and install temporary fencing along the access track to the site as delineated in development plans to gain access to the rear of 406A Beach Road.
- Create flat area platforms to allow the excavator to operate.
- Arrange for work materials to be delivered and store all materials in materials storage area as identified on the development plan.
- Create 3 locations for access with the excavator as identified on development plans.
- Commence construction of the retaining walls to the rear of 406A Beach Road Beaumaris.
- Install galvanised columns and install nails to retaining wall sections.
- Once nails have been installed to retaining wall sections, progressively move down the hill to install remaining ground anchor nails.
- Grout concrete nails and provide concrete pump (to install concrete nail pins) with adequate reach to all nail locations.
- Upon completion of installation of nail pins, the ground surface areas are to be reinstated to their pre-existing heights i.e. reinstating slope over levelled areas for excavation.
- Supply and install timber sleepers and fill inside retaining wall areas.
- Progressively move down the side of the hill and reinstate fill as required to both prelandslide condition and pre levelling of site for access equipment.
- Gabion baskets to be delivered and stored in storage materials area prior to installation.
- Using a bobcat, install the gabion baskets, carry out surface levelling and assist with installation of ground mesh.
- 17. Removal and reinstall the pool equipment inside the boundary property.
- Install permanent fencing to retaining wall.
- Progressively remove temporary fencing ensuring that vehicular access for the removal is within designated access areas.
- 20. Reinstate site.
- Carry out detailed clean.